

Weekly Schedule - Construction - Road and Bridge Crews				
DAY / DATE	PROJECT / ACTIVITY	LOCATION	FROM	TO
Monday				
8/21/2017	Install saddle wall footer	11401 S Deer Creek Rd	Maxwell Hill Rd.	Sampson rd.
	Install Rip rap rundown	Morraine Dr	Estes	CDS
	Install 18" HDPE Pipe	Wonderview @ CR-73	CR-73	Tresine Dr.
Tuesday				
8/22/2017	Install saddle wall footer	11401 S Deer Creek Rd	Maxwell Hill Rd.	Sampson rd.
	Install Rip rap rundown	Morraine Dr	Estes	CDS
	Install 18" HDPE Pipe	Wonderview @ CR-73	CR-73	Tresine Dr.
Wednesday				
8/23/2017	Install 54" RCP pipe	11401 S Deer Creek Rd	Maxwell Hill Rd.	Sampson rd.
	Install seeding/erosion control	Morraine Dr	Estes	CDS
	Install Type 13/16 Inlet	Wonderview @ CR-73	CR-73	Tresine Dr.
Thursday				
8/24/2017	Install 54" RCP pipe	11401 S Deer Creek Rd	Maxwell Hill Rd.	Sampson rd.
	Install seeding/erosion control	Morraine Dr	Estes	CDS
	Install Type 13/16 Inlet	Wonderview @ CR-73	CR-73	Tresine Dr.
Friday				
8/25/2017	Off 4-10's			