JEFFERSON COUNTY

TRANSPORTATION AND ENGINEERING COMPLETED PROJECTS 2006

Crawford Gulch Bridge on Golden Gate Canyon Road

The old bridge was rated "very low" by CDOT's bridge sufficiency rating system. It was replaced with a reinforced concrete box culvert bridge. The design allowed the existing rock abutment walls to stay in place, which reduced the construction time.

The new bridge includes two 12-foot lanes with 4-foot shoulders, extra width for a future right-turn lane onto Crawford Gulch Road (if needed), and guardrail.



Prior to construction



Constructing the wing walls



Once Construction is Completed